

Work description report

Here is what was done during the last weeks, Jun 20 to July 05.

I. Exterior works:



The old house is completely down and we left just the foundations on which we will build new outdoor toilets and showers. The plan is as discussed with Wim to build 4 toilets and 4 showers. The drawing plan is being made to be given to the builder next week when we hope to start building the toilets.



The place for water pump is ready to be concreted. The water system for the outdoor toilets and the house is being dug and must be connected to the main water well.



The trees are being cut down.

II. Interior works:



The windows you sent are being installed.



The inside toilets are being built.



The ring around the balcony stairs is finished and the fence with a small door will be made for safety reasons. More windows in the guest room with walls ready for painting. This job will be left for FMWT.





The conference room is being plastered and windows are installed. The upper room prepared for painting.

Plan for the next week:

- **Drawing of the outside toilets and Children's house will be finished by Monday and given to the builders to start with the work.**
- **Water pump will be installed**
- **All the trees will be cut for camping area**
- **Inside works of the main building will be half way finished up to the agreed point.**

On behalf of CC board

Emanuel