

## Work description report

Here is what was done during the last week:

Exterior works:



As you can see on the photos the main focus during the last week was to complete the roof. What we have done is that we raised the timbers a bit higher than normal and we got a large space on the attic. It can be used as a place where children can sleep during summer camps.



As the week was closing the roof was being completed inside and outside. The inside finishing touches on the attic will be done later. Inside isolation, electricity etc..

## **Interior works:**



**The water system works continued especially in the kitchen and bathrooms.**

**Here is what will be done during this week and the next week too:**

- **By tomorrow the roof will be completed (covered with tiles, no inside works yet)**
- **The stairs to the attic will be finished by Friday**
- **This Thursday the guttering works around the house will start as we have to protect the house from the rains. This works will be done by the end of the week.**
- **Next Monday we plan to start with some inside works in the house such as (plastering, painting, new windows, concreting floors and ceilings)**
- **On Monday we also plan to start demolishing a small warehouse next to the building and so by the end of next week the outside toilets with showers will be started. We hope to finish the outside bathrooms during the first week of July.**

**Note: We still did not get your answer about some extra money for the main building. WE are between decisions whether to continue with the works on the main building or to stop them due to lack of finances. We have the finances to start the bathrooms.**

**I will be traveling abroad from 13<sup>th</sup> of June until 19<sup>th</sup> of June. So you will not be hearing from me until the 20<sup>th</sup> of June. So if you have any questions write to me today.**

**God bless**

**Yours in Christ**

**On behalf of CC board  
Emanuel**